

Approved *Rodney Smith* Not roved
Inspected by _____ Date _____
Sanitarian or Health Officer

Date July 20, 1976
Permit No. _____

Carbon COUNTY HEALTH DEPARTMENT

INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT APPLICATION

Howard G. & Marilyn P. Megerden at Owens Ranch (South of Red Lodge)
Lot Size 43,725 ^{Owner} 1+ Acre Owens Ranch (^{Address} East side of Rock Creek)
Unit Summer Cabin ^{Sq. ft./ Acres} 2 Number of bedrooms 2 ^{Property Description or Subdivision}
House, Trailer, Etc.
Maximum ground water depth during high water is greater than 10 feet ^{Feet} Front Surface
Water percolation rate is 1.57 min. per inch ^{Minutes Per Inch}

DISPOSAL SYSTEM:

Septic tank 1,000 Gal. Length drainfield 100 ft. Pit _____ ^{Dimensions}
All disposal to septic tank X Bypass no Garbage Disp. no Dishwasher no
Distance from septic tank to: Foundation 25 Ft., Well 75 Ft., Nearest property line 25 Ft.
canal, stream, lake, etc. 300 Ft.
Distance from drainfield to: Foundation 50 Ft., well 125 Ft., Nearest property line 25 Ft.
canal, stream, lake, etc. 300 Ft.

SKETCH PROPOSED DISPOSAL SYSTEM (Include unit, well, stream, lake, etc. - neighbors well disposal system if in close proximity)

APPLICANT *Howard Megerden* Signature

INSTALLATION DATE _____

Contractor Sitton Concrete Address Powell, Wyo.

(See Reverse for Comments)